

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 85 -Two road works "Road from PWD Road to Gandhinagaram Thanda and PWD Road to Basavapuram" of Thallada Mandal in Khammam District" - Granting Post facto Extension of Agreement Time upto 20.11.2012 for a period of 158 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 297

Dated:23-02-2013.
Read the following:-

- 1) G.O.Ms.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W9/DEE-II/PMGSY/ Ph.IX-LW85-2011, dated 05-1-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant post facto Extension of Agreement Time upto 20-11-2012 for a period of 158 days without Penalty in respect of the works "Road from PWD Road to Gandhinagaram Thanda and PWD Road to Basavapuram of Thallada Mandal" Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is to scarcity of sand and the work was stopped by the R&B Department.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINICPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER